



## North Alcoa OU-1 Rolled-Up Schedule

WMNS Project Manager : David Henry

PROJECT: North Alcoa Site OU-1 / East St. Louis, IL

JOB NO: 04930-04

Alcoa Construction Manager: Ron Morosky

CLIENT: Alcoa

Item	Description	Start Date	Completed Date	% Complete
1	<b>MOBILIZATION</b>	3/15/2014	7/23/2015	100%
	Mobilize project personnel and equipment on site.			
2	<b>EROSION CONTROL</b>	4/1/2014	5/13/2015	100%
	Installation of silt fencing and other Best Management Practices to control run off of sediments.			
3	<b>SITE CLEARING</b>	4/1/2014	3/11/2015	100%
	Clearing and grubbing of 200 acres of trees and brush.			
5	<b>CUT</b>	4/14/2014	12/12/2015	100%
	Cut gypsum from Gypsum Cut Areas to achieve desired subgrade. Approximately 400,000 Cubic Yards in volume.			
6	<b>TRUCKING IMPORTED FILL COVER MATERIALS (TRAFFIC LIGHT IN OPERATION)</b>	6/9/2014	7/31/2016	90%
	Import remedy cover soil materials from an off site borrow source and place in areas to achieve final design elevations. Approximately 650,000 Cubic Yards in volume.			
7	<b>AGGREGATE SURFACING</b>	6/1/2015	7/31/2016	0%
	Place 1" clean stone and 6" clean stone on top of final design grade. Approximately 165,000 tons.			
8	<b>SECURITY FENCE</b>	3/19/2014	7/31/2016	99%
	Install approximately 15,000 feet of 6' chain link fencing around OU-1 boundary.			
9	<b>PLACEMENT OF ARCHITECTURAL STONE</b>	4/27/2015	7/31/2016	90%
	Placement of IDOT-RR-3 stone in area at Lake Drive. Approximately 15,000 tons.			
10	<b>DEMOBILIZATION</b>	9/11/2015	7/31/2016	25%
	Demobilize project personnel and equipment off site.			
11	<b>3rd RAIL WORK</b>	3/8/2014	5/31/2016	99%
	Design and implementation of Alton and Southern Railway's third railroad track.			